



# Fiber optic deployment status in Brome-Missisquoi

\* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES	PHASES	PROJECTED START DATE FOR CONSTRUCTION*	CONSTRUCTION 90% COMPLETED	Deployment steps						
				1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house	Number of doors with network availability
Pike River	In progress	Started	15-11-2020	100%	100%	100%	100%	94%	82%	233
Stanbridge Station	In progress	Started*	15-11-2020	100%	100%	100%	100%	90%	85%	127
Bedford	In progress	Started	15-11-2020	100%	100%	100%	100%	95%	66%	182
Le Canton de Bedford	In progress	Started*	15-11-2020	100%	100%	100%	100%	95%	88%	251
Notre-Dame-de-Stanbridge	In progress	Started*	15-11-2020	100%	100%	100%	100%	90%	93%	267
Saint-Ignace-de-Stanbridge	In progress	Started*	15-11-2020	100%	100%	100%	100%	92%	91%	267
Saint-Armand	In progress	Started*	15-12-2020	100%	100%	100%	85%	86%	83%	638
Stanbridge East	In progress	Started*	19-12-2020	100%	100%	100%	100%	95%	24%	92
Sainte Sabine	2nd phase	2020-10-20*	25-12-2020	100%	100%	100%	100%	85%	69%	180
Dunham	2nd phase	2020-10-30*	3-4-2021	100%	100%	100%	60%	60%	0%	0
Frelighsburg	2nd phase	2021-01-04*	6-4-2021	100%	100%	100%	56%	52%	5%	0
Cowansville	3rd phase	2021-01-23*	10-5-2021	100%	100%	100%	100%	6%	0%	0
Farnham	3rd phase	2021-01-31*	10-6-2021	100%	100%	100%	44%	10%	0%	0
East Farnham	3rd phase	24-2-2021	17-4-2021	100%	100%	100%	100%	0%	0%	0
Brigham	3rd phase	2021-02-26*	15-6-2021	100%	100%	100%	39%	0%	0%	0
Abercorn	4th phase	2021-03-29*	8-6-2021	100%	100%	100%	65%	0%	0%	0
Bromont	4th phase	2021-04-10*	29-9-2021	100%	100%	100%	8%	0%	0%	0
Lac-Brome	4th phase	2021-05-22*	26-1-2022	100%	100%	100%	10%	0%	0%	0
Brome	5th phase	2021-08-16*	12-10-2021	100%	100%	100%	75%	0%	0%	0
Sutton	5th phase	2021-08-21 *	24-12-2021	100%	15%	0%	0%	0%	0%	0
Bolton Ouest	5th phase	2021-09-15*	5-1-2022	100%	100%	60%	0%	0%	0%	0

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

