



# Fiber optic deployment status in Brome-Missisquoi

\* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES	PHASES	PROJECTED START DATE FOR CONSTRUCTION*	CONSTRUCTION 90% COMPLETED	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house	Number of doors with network availability
				Deployment steps						
Pike River	In progress	Started	2020-11-15	100%	100%	100%	100%	88%	62%	171
Stanbridge Station	In progress	Started*	2020-11-15	100%	100%	100%	80%	85%	83%	122
Bedford	In progress	Started	2020-11-15	100%	100%	100%	100%	94%	64%	175
Le Canton de Bedford	In progress	Started*	2020-11-15	100%	100%	100%	90%	93%	48%	134
Notre-Dame-de-Stanbridge	In progress	Started*	2020-11-15	100%	100%	100%	95%	90%	83%	238
Saint-Ignace-de-Stanbridge	In progress	Started*	2020-11-15	100%	100%	100%	90%	92%	77%	223
Saint-Armand	In progress	Started*	2020-12-15	100%	100%	100%	70%	83%	41%	309
Stanbridge East	In progress	Started*	2020-12-19	100%	100%	100%	58%	72%	1%	4
Sainte Sabine	2nd phase	2020-10-20*	2020-12-25	100%	100%	100%	80%	78%	4%	14
Dunham	2nd phase	2020-10-30*	2021-04-03	100%	100%	100%	60%	38%	0%	0
Frelighsburg	2nd phase	2021-01-04*	2021-04-06	100%	100%	100%	44%	23%	5%	0
Cowansville	3rd phase	2021-01-23*	2021-05-10	100%	100%	100%	95%	0%	0%	0
Farnham	3rd phase	2021-01-31*	2021-06-10	100%	100%	95%	10%	0%	0%	0
East Farnham	3rd phase	2021-02-24	2021-04-17	100%	100%	100%	100%	0%	0%	0
Brigham	3rd phase	2021-02-26*	2021-06-15	100%	100%	80%	39%	0%	0%	0
Abercorn	4th phase	2021-03-29*	2021-06-08	100%	100%	100%	65%	0%	0%	0
Bromont	4th phase	2021-04-10*	2021-09-29	100%	90%	30%	0%	0%	0%	0
Lac-Brome	4th phase	2021-05-22*	2022-01-26	100%	50%	50%	0%	0%	0%	0
Brome	5th phase	2021-08-16*	2021-10-12	100%	100%	100%	0%	0%	0%	0
Sutton	5th phase	2021-08-21 *	2021-12-24	60%	0%	0%	0%	0%	0%	0
Bolton Ouest	5th phase	2021-09-15*	2022-01-05	80%	10%	5%	0%	0%	0%	0

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

