

Municipalités	Indentification Poteaux aérien	Relevé poteaux Terrain	Conception	PLAN	Commande de Fibre optique	Demande Bell - Hydro (soumise)	Construction	DATE APPROXIMATIVE 1 ^{er} Client branché
Pike River	100%	100%	90%	100%	100%	80%	60%	2019-3- Été 2019-09-15
Stanbridge Station	100%	100%	50%	80%	50%	50%	15%	2019-4- Automne 2019-10-15
Saint-Armand	100%	100%	90%	100%	50%	70%	30%	2019-4- Automne 2019-11-15
Notre-Dame-de-Stanbridge	100%	100%	70%	100%	100%	10%	0%	2020-1- Hiver
Saint-Ignace-de-Stanbridge	100%	100%	40%	100%		15%	0%	2020-1- Hiver
Bedford (Partie - Route 202)	100%	100%	100%	100%		80%	0%	2020-1- Hiver
Frelighsburg	100%	90%	5%	20%		0%	0%	2020-1- Hiver
Dunham	100%	50%	5%	30%		0%		2020-3- Été
Canton de Bedford	100%	100%	100%	100%		100%		2020-4- Automne
Sainte-Sabine	100%	75%	0%	N		0%		2021-1- Hiver (2020-09-15 Partie)
Stanbridge East	100%	75%	98%	100%		80%		2021-2- Printemps
East Farnham	100%	0%	0%	N		0%		2021-2- Printemps
Farnham	100%	0%	0%	N		0%		2021-2- Printemps
Brigham	100%	50%	0%	N		0%		2021-3- Été
Cowansville - MRC	100%	0%	0%	N		0%		2021-3- Été
Abercorn	100%	0%	0%	N		0%		2021-3- Été
Lac-Brome	100%	15%	0%	N		0%		2021-4- Automne
Sutton	100%	0%	0%	N		0%		2021-4- Automne
Bolton Ouest	100%	0%	0%	N		0%		2021-4- Automne
Brome	100%	5%	0%	N		0%		2021-4- Automne
Bromont	100%	5%	0%	N		0%		2022-1- Hiver
Bureau de la MRC	100%	0%	0%	N		0%		2022-1- Hiver